COMPLETION REPORT

1. Name of Work — **Improvements to roads and drains at Sadiq Layout In Ward No 6 Byatarayanapura Sub-Division**

2. Sanctioned Estimate No. & Date :

3. Head of Account which is chargeable :

4. Entrustment Order No. & Date : BBMP/AEE/BTP/WO/II/15-17 Dt: 30.4.2016

5. Name of the Contractor : L. Gangadhara

6. (a) Time stipulated for completion of the work : 90 days.
   (b) Date of Completion of the work :

7. Measurement recorded in : M.B. No. 2649/15-16 from page No. 264819 to 264831

8. Check measurement of the Asst. Exe.Engineer / Exe. Engineer : M.B. No. 2649/15-16 From page No. 264819 to 264831

9. Name of the Officer / Official Incharge of the work :

10. Asst. Exe. Engineer / Jr. Engineer : LOKESH.

(b) Asst. Exe. Engineer : KRISHNAPPA

Sanctioned estimate amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Saving	
Rs. 3000000	2730258.00			

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior Asst. Engineer,
Ward No. 150
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer,
Bruhat Bangalore Mahanagara Palike.
31/05/2016
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು-24

Executive Engineer,
Bruhat Bangalore Mahanagara Palike.
30/7

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092